

**Heritage Ranch Owners Association
Main Gate Member Lane Roadwork Project
Start Date: Monday, 9/14/2020**

Monday, 09/14 -

1. BE - morning - set up all traffic control devices
2. ML Gates - disconnect electrical/low voltage to the existing control box
3. BE - Sawcut and remove existing asphalt
4. BE - Start to excavate/expose existing electrical conduits/demo existing bollards

Tuesday, 09/15 -

1. BE - continue to excavate/expose existing electrical conduits
2. MSE - 8:00am - Start to rework existing electrical conduits/demo out old conduits/wire

In general, work will continue on the excavation, (2) pedestals for the gate system, and (4) galvanized bollards throughout this first week.

Friday, 09/18 -

1. BE - tentative date to slurry out SPR

Monday, 09/21

1. BE - tentative date to patch back the asphalt

NOTE: Once the asphalt has been installed the traffic control can be taken down the next day which is tentatively Tuesday, 09/22.

Monday, 09/28 -

1. Toste - earliest Toste can do the striping. (Need cure time on the new asphalt)

KEY:

SPR - Spot Pavement Repair

BE - Bradley Engineering

MSE - Mark Schwin Electric